SBR No. 74 | 19-20

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No. ***First & Final Bill*** (For Other Works) Date 03/03/2019

Division: **BBMP, Byataranyanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. Dated Divisional Cash Book Voucher No…….. Dated…….
Sub Divisional **Work Code: 011-18-000046**

Schedule Docket No. Head of Account: **P-1878** **Est.Cost: 40.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: **Improvements to Roads and Drains at Ganesh Layout Roads in Ward No. 11, (Kuvempunagara).**

Name of Contractor and Full Address: ***Executive Engineer, Karnataka Rural Infrastructure Development Limited, # 280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajainagara, Bangalore - 10.***

Reference to Agreement No. **EE/BTP/BBMP/KRIDL/WO/186/2018-19** **Dated: 11.12.2018**

Certified that the measurements were taken by me on 28/1/2020 and recorded of **Pages** 35568 **to** 35577 of measurement Book No. 3558 17-18 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Assistant Executive Engineer, R.R. Nagar, Sub-division, KRIDL, BBMP, Bangalore

Certified that the measurement were taken by me on 28/1/20 ……and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

II Memorandum of Payment

1) Total value of work done or supplies made as per account within	1st & final TJB	3999460 00
2) Deduct amount to be held in reserve being ……percent Rs……	2% IT	79990 00
3) " Balance	CESS	35710 00
4) Deduct Payment:	SGST	35710 00
a. Amount of previous payment as in the Office Cash Book Voucher No……Dated……S.D. No…… Amount adjusted towards cash advance recovery of	FSD	200000 00
	LWF	39995 00
b. Payments Now made } cost store or other material supplied.	CBF	4000 00
} recovery of amount creditable to this/other work	CR	37655 00
} Amount paid on this bill Cheque / Cash.	Fine	4000 00
5) Balance being unpaid value of work done held in reserve.	Ded.	437060 00
6) Deduct cash advance made on the Office cash Book Voucher No…… dated……less adjustments.	Cheque Total amount adjusted -	3562400 00
7) Net amount due to or from Contractor un adjustments items.		
8) Advance to Contractor for materials brought to site (as detailed) within.		
9) Value of Government materials supplied.		

Contractor's Signature

Received Rs…….. (in words)……
……
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

(For use in the Office)

Assistant Executive Engineer, R.R. Nagar, Sub-division, KRIDL, BBMP, Bangalore

Witness
1.
2.
Dated Signature of Contractor
Paid by me by Cheque No. ….Dated……
Cash Rs……
Dated……

Assistant Executive Engineer, R.R. Nagar, Sub-division, KRIDL, BBMP, Bangalore

Stamp

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ P1878 - 18% Works ರಡಿ
ಬಿಲ್ಲು ಮೊಬಲಗು ರೂ 3999460/- ಗಳನ್ನು ಪಾಸು ಮಾಡಿದೆ.
ಇದರಲ್ಲಿ ರೂ. 437060/- ಗಳನ್ನು ಹೊಂದಾಣಿಕೆ
ಮಾಡಿಕೊಂಡು ರೂ. 3562400/- ಗಳನ್ನು

Executive Engineer

FINANCE Division
19/3/2020

Initials of Officer making payment

Sl. No.		Unit
1	Excavation for road, drains and similar works KSRRB 300-1. Earthwork **excavation by manual means in ordinary** soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cum
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) etc complete as per specifications and directions of engineer in charge of the work	Sqm
3	Providing granite slabs of selected quality roughly dressed havinf a size of 7.5 cms thick and fixed in cement mortar (1:6) including fixing curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
4	Providing and **Filling in foundation with granite / trap broken metal** 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. etc complete as per specifications and directions of engineer in charge of the work	Cum
5	Providing and laying in position **plain cement concrete of mix 1:4:8** with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, **in foundation**, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
6	Providing and constructing load bearing wall with solid concrete blocks of size **400x200x200 mm** having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
7	Providing and laying in position **plain cement concrete of mix 1:2:4** with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, **in foundation, plinth and cills**, ncluding cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
8	Providing **precast slab of 100 mm thick** including cost of all materials, labour, curing, transportation, loading unloading, etc., complete as per the direction of engineer in charge.	Sqm
	Total	
	Add 10% Service charge to KRIDL	
	Add 1% Labour Cess Charge	
	Grand Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	129.33	199.36	25783.23	129.33	25783.23	
-	-	999.00	80.56	80479.44	999.00	80479.44	
709.29	472160.17	709.29	665.68	472160.17	709.29	472160.17	
-	-	99.90	2240.84	223859.92	99.90	223859.92	
-	-	66.60	5159.02	343590.73	66.60	343590.73	
-	-	888.00	993.22	881979.36	888.00	881979.36	
-	-	62.90	5767.46	362773.23	62.90	362773.23	
-	-	666.00	1820.56	1212492.96	666.00	1212492.96	
				3603119.04		**3603119.04**	
				360311.90		**360311.90**	
				36031.19		**36031.19**	
				3999462.13		**3999462.13**	

3994601-

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

37629/-